

Seneca Nation Agricultural Corp. - S.N.A.C.



Name	Start	Finish	Duration
Task A: Conceptual Design	Tue 12/12/17	Tue 1/30/18	36 days
Kickoff Meeting	Tue 12/12/17	Tue 12/12/17	0 days
Site Plan	Tue 12/12/17	Tue 1/30/18	36 days
Preliminary Concept	Tue 12/12/17	Tue 1/30/18	36 days
Floor Plan - Preliminary	Tue 12/12/17	Tue 1/30/18	36 days
Programming	Tue 12/12/17	Tue 1/30/18	36 days
Code Review (Prelim)	Tue 12/12/17	Tue 1/30/18	36 days
Task B: Schematic Design	Wed 2/7/18	Tue 3/27/18	35 days
Site Utilities	Wed 2/7/18	Tue 3/20/18	30 days
Architecturals	Wed 2/7/18	Tue 3/20/18	30 days
Topographic Survey	Thu 3/1/18	Mon 3/5/18	3 days
Geotechnical	Tue 3/6/18	Mon 3/12/18	5 days
Cost Estimate (by SCMC)	Wed 2/7/18	Tue 3/27/18	35 days
Task C: Design Development	Mon 4/2/18	Mon 4/16/18	11 days
Owner Authorization to Proceed	Mon 4/2/18	Mon 4/2/18	0 days
Design/Plans/Materials	Tue 4/3/18	Mon 4/16/18	10 days
Code Review	Tue 4/10/18	Mon 4/16/18	5 days
Task D: Construction Documents	Tue 4/17/18	Mon 6/25/18	50 days
Plans/Specs:	Tue 4/17/18	Mon 6/25/18	50 days
Steel	Tue 4/17/18	Mon 5/14/18	20 days
Site Utilities	Tue 4/17/18	Mon 5/14/18	20 days
Foundation	Tue 4/17/18	Mon 5/14/18	20 days
General & M/E/P	Tue 5/15/18	Mon 6/25/18	30 days
Task E: Bid/Award	Mon 5/21/18	Fri 7/20/18	45 days
Steel (Metal Building)	Mon 5/21/18	Fri 6/8/18	15 days
Site Utilites	Mon 5/21/18	Fri 6/8/18	15 days
Foundations	Mon 5/21/18	Fri 6/8/18	15 days
Complete (Balance)	Mon 7/2/18	Fri 7/20/18	15 days
Task F: Construction	Mon 6/11/18	Fri 11/2/18	105 days
Steel Order / Deliver	Mon 6/11/18	Fri 8/17/18	50 days
Mobilize	Mon 6/11/18	Mon 6/11/18	0 days
Foundation	Mon 6/11/18	Fri 7/13/18	25 days
Site Work (Prep/Utilities)	Mon 6/11/18	Fri 8/31/18	60 days
Steel Erection	Mon 8/20/18	Fri 9/7/18	15 days
Building Envelope	Mon 9/10/18	Fri 9/21/18	10 days
M/E/P	Mon 9/24/18	Fri 11/2/18	30 days
Weather Tight Enclosure	Fri 9/21/18	Fri 9/21/18	0 days
Interiors	Mon 9/24/18	Fri 11/2/18	30 days
Close-out/Completion	Mon 11/5/18	Fri 11/16/18	10 days

Project: Seneca Nation Agricultural Corporation
Date: Tue 1/30/18

Task Summary

- Task: Solid blue bar
- Split: Dotted line
- Milestone: Diamond
- Summary: Arrow
- Project Summary: Blue bar with arrow
- External Tasks: Dotted line
- External Milestone: Diamond
- Inactive Task: White box
- Inactive Milestone: Dashed diamond
- Inactive Summary: Arrow
- Manual Summary Rollup: Blue bar
- Manual Summary: Arrow
- Start-only: Green bar
- Finish-only: Grey bar
- Deadline: Green arrow
- Progress: Grey bar